

# Paw Paw Fire Station



## Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 7/29/2022



---

### Recent Progress:

- Completed Apparatus Bay roof
- Continue green girt and insulation at Apparatus Bay
- Start masonry at Entry Tower
- Start layout for Apparatus Bay underground rough-ins (trench drains)

### Work Scheduled for Next Week:

- Continue miscellaneous structural stud framing details at Joists
- Complete masonry at Entry Tower then move to Brick wainscotting at Department
- Start apparatus bay underground rough-ins
- Start in wall rough-ins at Department

### Issues/Items that we are working on:

- Building Utilities: Anticipate placing underground sleeving for Gas & Electric services in the next couple weeks. Water meters have been ordered for domestic, irrigation, and fire suppression services

### Project Budget and Schedule:

- Current Budget through Change Order #04: \$5,520,281  
*(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)*
- Current Substantial Completion: November 30, 2022

Week of 7.25.22

Description  
Trench Drain Installed at  
Decontamination/Gear  
Storage Room

Taken Date  
07/29/2022 at 11:05 am

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3922.JPG](#)



Week of 7.25.22

Description  
Staging of Materials for  
Start of Brick Veneer  
Install - South Elevation of  
Department

Taken Date  
07/29/2022 at 07:55 am

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3918.JPG](#)







BUILD SOMETHING BETTER.  
AVB Construction, LLC

Job #: AVB 21-014 Paw Paw Fire Station  
832 S Gremps St  
Paw Paw, Michigan 49079

Week of 7.25.22

Description  
CMU Laid for Site Sign  
Base

Taken Date  
07/28/2022 at 12:31 pm

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3916.JPG](#)



Week of 7.25.22

Description  
Roof Installation Complete  
at Apparatus Bay

Taken Date  
07/28/2022 at 08:57 am

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3914.JPG](#)





Week of 7.25.22

Description  
Laying of Interior CMU at  
Entry Tower

Taken Date  
07/28/2022 at 07:22 am

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3908.JPG](#)



Week of 7.25.22

Description  
Install of Green Girts/  
Insulation at West Side of  
Apparatus Bay

Taken Date  
07/25/2022 at 11:21 am

Upload Date  
07/29/2022 at 12:12 pm

Uploaded By  
Clay Stull

File Name  
[IMG\\_3903.JPG](#)

