

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 7/8/2022



Recent Progress:

- Continued erection of the Apparatus Bay pre-engineered structure
- Continued interior bearing steel stud framing
- Started exterior sheathing

Work Scheduled for Next Week:

- Complete erection of Apparatus Bay PEMB
- Continue interior bearing steel stud framing
- Set steel joists at Department side

Issues/Items that we are working on:

- Building Utilities: AVB awaiting design drawings from Midwest Energy for permanent power system. Received design drawings from Consumers Energy for gas service. Coordinating underground sleeving for both services.

Project Budget and Schedule:

- Current Budget through Change Order #04: \$5,520,281
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 7.4.22

Description
Beam raising ceremony.

Taken Date
07/08/2022 at 11:59 am

Upload Date
07/08/2022 at 01:31 pm

Uploaded By
Clay Stull

File Name
[IMG_3865.JPG](#)



Week of 7.4.22

Description
Start of green-girt and
insulation.

Taken Date
07/08/2022 at 11:13 am

Upload Date
07/08/2022 at 01:31 pm

Uploaded By
Clay Stull

File Name
[IMG_3864.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 7.4.22

Description
Start of insulated
sheathing at steel stud
walls.

Taken Date
07/08/2022 at 11:12 am

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3863.JPG](#)



Week of 7.4.22

Description
Interior steel stud in
progress.

Taken Date
07/07/2022 at 02:39 pm

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3861.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 7.4.22

Description
Beam signing event.

Taken Date
07/07/2022 at 12:12 pm

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3858.JPG](#)



Week of 7.4.22

Description
Exterior steel studs and
start of insulation at block.

Taken Date
07/07/2022 at 10:33 am

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3857.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 7.4.22

Description
PEMB in progress.

Taken Date
07/07/2022 at 09:13 am

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3856.JPG](#)



Week of 7.4.22

Description
Interior stud framing in progress.

Taken Date
07/06/2022 at 11:15 am

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3851.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Printed on Fri Jul 8, 2022 at 02:41 pm EDT

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 7.4.22

Description
PEMB in progress at
Apparatus Bay.

Taken Date
07/06/2022 at 08:51 am

Upload Date
07/08/2022 at 01:30 pm

Uploaded By
Clay Stull

File Name
[IMG_3849.JPG](#)

