

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 8/5/2022



Recent Progress:

- Continued masonry at brick wainscotting
- Completed backfill of Apparatus Bay trench drains
- Trenched in power, data, and gas sleeving from building to Right-of-Way
- Resumed steel decking at Department

Work Scheduled for Next Week:

- Continue brick at wainscotting and Entry Tower
- Prep and pour Apparatus Bay slab-on-grade
- Continue steel decking at Department
- Continue interior steel stud framing at Department

Issues/Items that we are working on:

Project Budget and Schedule:

- Current Budget through Change Order #04: \$5,520,281
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 8.8.22

Description

Steel frame and additional masonry completed at monument sign.

Taken Date

08/12/2022 at 12:43 pm

Upload Date

08/12/2022 at 12:44 pm

Uploaded By

Aaron Lindsay

File Name

[751C0079-E312-400F-B...](#)



Week of 8.8.22

Description

Primary power, data, and gas sleeving trenched in along property line.

Taken Date

08/12/2022 at 12:40 pm

Upload Date

08/12/2022 at 12:40 pm

Uploaded By

Aaron Lindsay

File Name

[02CCE04C-ADFE-40D4-9...](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 8.8.22

Description

Overhead door surround blocking completed on east elevation.

Taken Date

08/12/2022 at 12:37 pm

Upload Date

08/12/2022 at 12:38 pm

Uploaded By

Aaron Lindsay

File Name

[4F977526-745A-4998-9...](#)



Week of 8.8.22

Description

Decking in progress on Department side.

Taken Date

08/12/2022 at 12:36 pm

Upload Date

08/12/2022 at 12:36 pm

Uploaded By

Aaron Lindsay

File Name

[8CDA3503-0D9B-45C1-...](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 8.8.22

Description

North exterior wall of
apparatus bay finished
brick

Taken Date

08/10/2022 at 02:09 pm

Upload Date

08/10/2022 at 02:09 pm

Uploaded By

Aaron Lindsay

File Name

[B38CD5AF-629A-4302-B...](#)



Week of 8.8.22

Description

Excavation for generator
conduits

Taken Date

08/09/2022 at 02:18 pm

Upload Date

08/09/2022 at 02:18 pm

Uploaded By

Aaron Lindsay

File Name

[48D7BD75-5A41-4C6E-9...](#)

