

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 8/19/2022



Recent Progress:

- Poured slab-on-grade for Apparatus Bay
- Completed steel decking at Department side
- Continued interior stud framing at Department side
- Started in wall rough-ins for plumbing and electrical
- Completed brick wainscotting and started setting precast sills

Work Scheduled for Next Week:

- Continue prep for Overhead doors
- Continue plumbing and electrical rough-ins
- Continue precast sills and start on brick piers at Apparatus Bay
- Complete block at Entry Tower
- Start stud framing of soffit at Department

Issues/Items that we are working on:

- Actively coordinating final enclosure included roofing system at Department, Overhead Doors at Apparatus Bay, and storefront windows.

Project Budget and Schedule:

- Current Budget through Change Order #04: \$5,520,281
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.
AVB Construction, LLC

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 8.15.22

Description
Slab on Grade Prep/Pour at
Apparatus Bay - East Half

Taken Date
08/19/2022 at 07:18 am

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_4019.JPG](#)



Week of 8.15.22

Description
Finishing of Slab on Grade
- Apparatus Bay

Taken Date
08/18/2022 at 10:45 am

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_4018.JPG](#)



Week of 8.15.22

Description
Setting of Precast Sills at
Apparatus Bay - North
Elevation

Taken Date
08/18/2022 at 10:13 am

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_4017.JPG](#)



Week of 8.15.22

Description
Slab on Grade Pour at
Apparatus Bay - West Half

Taken Date
08/18/2022 at 09:19 am

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_4016.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 8.15.22

Description
In Wall Plumbing Rough-
Ins at Kitchen Area

Taken Date
08/17/2022 at 11:07 am

Upload Date
08/19/2022 at 07:49 am

Uploaded By
Clay Stull

File Name
[IMG_4008.JPG](#)



Week of 8.15.22

Description
Fine Grading at Apparatus
Bay - West Half

Taken Date
08/17/2022 at 09:31 am

Upload Date
08/19/2022 at 07:49 am

Uploaded By
Clay Stull

File Name
[IMG_4007.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 8.15.22

Description
Interior Wall Framing at
Department In Progress

Taken Date
08/16/2022 at 02:34 pm

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_3998.JPG](#)



Week of 8.15.22

Description
Pouring/Locking In Trench
Drains at Apparatus Bay

Taken Date
08/16/2022 at 09:02 am

Upload Date
08/19/2022 at 07:48 am

Uploaded By
Clay Stull

File Name
[IMG_3992.JPG](#)

