

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 9/23/2022



Recent Progress:

- Continued overhead rough-ins at Department including electrical, plumbing, and fire suppression
- Continued hanging insulated ductwork at Department
- Continued Apparatus Bay overhead door install
- Started install of Department roof panels
- Completed install of storefront windows and doors
- Completed casework, kitchen, and owner blocking
- Started drywall hanging in Hose Tower
- Continued placing concrete light pole bases
- Continued re-grading storm ponds
- Continued grading gravel & sand for site concrete and asphalt
- Consumers Energy installed gas service to building

Work Scheduled for Next Week:

- Continue overhead rough-ins at Department
- Continue roof panel install at Department
- Continue overhead door install
- Continue insulation and hanging drywall at Department
- Continue site grading for concrete and asphalt

Issues/Items that we are working on:

Project Budget and Schedule:

- Current Budget through Change Order #07: \$5,520,281
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 9.19.22

Description

Start of roof panels on department.

Taken Date

09/23/2022 at 10:53 am

Upload Date

09/23/2022 at 11:13 am

Uploaded By

Clay Stull

File Name

[IMG_4196.JPG](#)



Week of 9.19.22

Description

Gas service from Consumers Energy in progress. (Waiting on meter)

Taken Date

09/22/2022 at 03:33 pm

Upload Date

09/23/2022 at 11:13 am

Uploaded By

Clay Stull

File Name

[IMG_4195.JPG](#)



Week of 9.19.22

Description
Final grading for site
concrete

Taken Date
09/22/2022 at 02:33 pm

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4194.JPG](#)



Week of 9.19.22

Description
Bollards set at Apparatus
Bay doors.

Taken Date
09/22/2022 at 02:26 pm

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4193.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 9.19.22

Description
Casework blocking in Fire
Education Room.

Taken Date
09/22/2022 at 01:20 pm

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4191.JPG](#)



Week of 9.19.22

Description
Fire Education Room
storefront complete. Large
doors ready for Engine No
3.

Taken Date
09/21/2022 at 01:30 pm

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4182.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 9.19.22

Description

Road facing overhead doors in progress.

Taken Date

09/21/2022 at 01:03 pm

Upload Date

09/23/2022 at 11:13 am

Uploaded By

Clay Stull

File Name

[IMG_4181.JPG](#)



Week of 9.19.22

Description

Front entry tower storefront complete.

Taken Date

09/21/2022 at 01:02 pm

Upload Date

09/23/2022 at 11:13 am

Uploaded By

Clay Stull

File Name

[IMG_4180.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 9.19.22

Description
South storm pond grading

Taken Date
09/21/2022 at 11:24 am

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4177.JPG](#)



Week of 9.19.22

Description
Apparatus Bay doors in progress.

Taken Date
09/21/2022 at 11:21 am

Upload Date
09/23/2022 at 11:13 am

Uploaded By
Clay Stull

File Name
[IMG_4176.JPG](#)

