

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 9/9/2022



Recent Progress:

- Completed plumbing, electrical and framing inspections
- Start overhead plumbing and electrical inspections in Department
- Started radiant tube heater install at Apparatus Bay
- Started Apparatus Bay overhead door install
- Continued Department roofing insulation and roofline trims
- Started install of storefront framing windows
- Completed inverted storm siphon and made Village sewer connection
- Installed Apparatus Bay oil separator

Work Scheduled for Next Week:

- Continue overhead rough-ins at Department including electrical, plumbing, and fire suppression
- Continue mechanical rough-ins at Apparatus Bay
- Continue fabricating sheet metal duct off site.
- Continue roof insulation and roof panel install at Department
- Continue install of aluminum storefront framing and begin glazing windows
- Continue overhead door install
- Complete site sewer piping and re-start storm pond grading

Issues/Items that we are working on:

- Awaiting foundation drawings for Fire Training Structure to finalize pricing. Per Phil Butler, drawings should be complete in 2 weeks.

Project Budget and Schedule:

- Current Budget through Change Order #04: \$5,520,281
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 9.5.22

Description
Oil separator placed. All
trench drains in Apparatus
Bay flow into separator
before hitting Village
sewer.

Taken Date
09/09/2022 at 09:07 am

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
IMG_4121.JPG



Week of 9.5.22

Description
Apparatus Bay overhead
doors in progress on west
elevation.

Taken Date
09/09/2022 at 09:05 am

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
IMG_4118.JPG





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 9.5.22

Description
Radiant tube heaters
installed in Apparatus Bay

Taken Date
09/09/2022 at 09:04 am

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4117.JPG](#)



Week of 9.5.22

Description
Storm basins installed for
inverted siphon to allow
for sewer connection.

Taken Date
09/09/2022 at 08:28 am

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4114.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 9.5.22

Description
Start of storefront framing
at Fire Education room.

Taken Date
09/07/2022 at 02:06 pm

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4102.JPG](#)



Week of 9.5.22

Description
Metal decking in progress
at Entry Tower.

Taken Date
09/07/2022 at 02:02 pm

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4100.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 9.5.22

Description
Fire Education Room
storefront framing.

Taken Date
09/07/2022 at 10:31 am

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4099.JPG](#)



Week of 9.5.22

Description
Day Room window frames
installed.

Taken Date
09/06/2022 at 03:41 pm

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4096.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 9.5.22

Description
Overhead plumbing
rough-ins in progress.

Taken Date
09/06/2022 at 03:37 pm

Upload Date
09/09/2022 at 10:34 am

Uploaded By
Clay Stull

File Name
[IMG_4092.JPG](#)

