

Paw Paw Fire Station



Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 10/21/2022



Recent Progress:

- Continued overhead rough-ins at Department including electrical, plumbing, and fire suppression
- Continued hanging insulated ductwork at Department
- Started install of overhead kitchen equipment rough-ins
- Continued work on soffits and roof trims and flashings
- Continued install of metal panel siding trims
- Installed overhead door surround metal trims
- Continued drywall finishing in Department
- Started block fill on masonry walls
- Continue site concrete including grading, forming, and pouring
- Continued parking lot grading in preparation of asphalt paving

Work Scheduled for Next Week:

- Continue MEP+FP rough-in and equipment install at Department and Apparatus Bay
- Continue installing and prepping electrical equipment for permanent power install
- Continue roof trims and flashings and roof panels at Entry Tower and Hose Tower
- Complete drywall finishing at Department
- Continue masonry wall block fill and start primer and 1st coat paint on drywall
- Complete site concrete including pavilion decorative concrete
- Complete asphalt pavement

Issues/Items that we are working on:

- Generator Delay: AVB, Esper, Barton Group, SNA, and Jim DeGroff will meet with Ted Hanson, building official, to discuss options for Occupancy

Project Budget and Schedule:

- Current Budget through Change Order #09: \$5,550,139
(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)
- Current Substantial Completion: November 30, 2022



BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 10.17.22

Description
Pavilion concrete in progress

Taken Date
10/21/2022 at 11:58 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4344.JPG](#)



Week of 10.17.22

Description
Trench drain in place at exit drive

Taken Date
10/21/2022 at 11:58 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4343.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 10.17.22

Description
Grading complete ahead
of paving.

Taken Date
10/20/2022 at 01:35 pm

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4337.JPG](#)



Week of 10.17.22

Description
Overhead door surrounds
wrapped in metal.

Taken Date
10/20/2022 at 01:30 pm

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4336.JPG](#)



Week of 10.17.22

Description
Blockfill in progress in
apparatus bay.

Taken Date
10/20/2022 at 11:01 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4334.JPG](#)



Week of 10.17.22

Description
Pavilion concrete
formwork in progress

Taken Date
10/19/2022 at 11:54 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4325.JPG](#)



Week of 10.17.22

Description
Furnaces in place on
mezzanine.

Taken Date
10/19/2022 at 08:45 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4322.JPG](#)



Week of 10.17.22

Description
Air Evac systems hung in
place

Taken Date
10/19/2022 at 08:17 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4319.JPG](#)





BUILD SOMETHING BETTER.
AVB Construction, LLC

Week of 10.17.22

Description
Apparatus Bay insulation
in progress

Taken Date
10/18/2022 at 09:16 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4315.JPG](#)



Week of 10.17.22

Description
Ductwork in progress in
Fire Education Room

Taken Date
10/17/2022 at 09:04 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4312.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Printed on Fri Oct 21, 2022 at 04:37 pm EDT

Job #: AVB 21-014 Paw Paw Fire Station
832 S Gremps St
Paw Paw, Michigan 49079

Week of 10.17.22

Description
Drywall finish in progress

Taken Date
10/17/2022 at 09:00 am

Upload Date
10/21/2022 at 12:30 pm

Uploaded By
Clay Stull

File Name
[IMG_4311.JPG](#)

