

# Paw Paw Fire Station



## Construction Update

832 S Gremps St, Paw Paw, MI 49079

Report By: Daniel Burns

Date: 11/18/2022



### Recent Progress:

- Continued low voltage installation including rack mounts, cable tray, and cabling
- Continue electrical conduit piping in Apparatus Bay and pulling wire in Department
- Continue install and set up of MDP and Panel gear and inspected
- Continue overhead gas, water, and air piping in Apparatus Bay
- Begin MEP trim out in Ceiling Grid
- Continued install of metal panel siding, soffit, fascia
- Re-started brick masonry on north side of Apparatus Bay
- Completed primer and 1<sup>st</sup> coat paint in Department and start of Door and Frame painting
- Completed tile flooring installation
- Started epoxy flooring in Fire Education Room, Decon Room, and Hose Tower
- Continued installation of casework and start hanging doors and hardware
- Started landscaping planting

### Work Scheduled for Next Week:

- Continue low voltage and electrical work including cabling, wiring, and gear buildout
- Continue overhead piping in Apparatus Bay
- Continue metal panel siding, fascia, soffit, and remaining roof panels.
- Continue installation of casework, doors, hardware, and toilet accessories
- Continue landscaping planting installation
- Set site lighting poles

### Issues/Items that we are working on:

- Generator Delay: Esper Electric will proceed with temporary rental per Building Official requirements

### Project Budget and Schedule:

- Current Budget through Change Order #10: \$5,550,139  
*(This amount does not include approved changes which have not had a change order issued or Bulletins and other changes or which final pricing has not been approved.)*
- Current Substantial Completion: December 22, 2022



BUILD SOMETHING BETTER.

AVB Construction, LLC

Printed on Fri Nov 18, 2022 at 12:28 pm EST

Job #: AVB 21-014 Paw Paw Fire Station  
832 S Gremps St  
Paw Paw, Michigan 49079

Week of 11.14.22

Description  
Sprinkler heads and  
diffusers in ceiling grid.

Taken Date  
11/18/2022 at 11:10 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4501.JPG](#)



Week of 11.14.22

Description  
Light poles staged in  
apparatus bay.

Taken Date  
11/18/2022 at 09:51 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4498.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 11.14.22

Description

Pulling feeders to sub-panels.

Taken Date

11/17/2022 at 01:56 pm

Upload Date

11/18/2022 at 11:57 am

Uploaded By

Clay Stull

File Name

[IMG\\_4496.JPG](#)



Week of 11.14.22

Description

Epoxy floor in  
Decontamination Room.

Taken Date

11/17/2022 at 01:54 pm

Upload Date

11/18/2022 at 11:58 am

Uploaded By

Clay Stull

File Name

[IMG\\_4495.JPG](#)







BUILD SOMETHING BETTER.

AVB Construction, LLC

Printed on Fri Nov 18, 2022 at 12:28 pm EST

Job #: AVB 21-014 Paw Paw Fire Station  
832 S Gremps St  
Paw Paw, Michigan 49079

Week of 11.14.22

Description  
Connecting ductwork to  
exhaust fan drop and light  
fixtures hung.

Taken Date  
11/17/2022 at 01:30 pm

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4493.JPG](#)



Week of 11.14.22

Description  
Epoxy flooring complete in  
Fire Education Room.

Taken Date  
11/17/2022 at 11:24 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4492.JPG](#)





Week of 11.14.22

Description  
Ceiling cut pads in progress.

Taken Date  
11/17/2022 at 10:48 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4489.JPG](#)



Week of 11.14.22

Description  
Feeders staged for service to MDP.

Taken Date  
11/16/2022 at 11:41 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4486.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Week of 11.14.22

Description  
Restroom casework and  
toilet accessories

Taken Date  
11/16/2022 at 11:09 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4482.JPG](#)



Week of 11.14.22

Description  
Siding complete on west  
elevation.

Taken Date  
11/16/2022 at 10:02 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4479.JPG](#)







BUILD SOMETHING BETTER.  
AVB Construction, LLC

Week of 11.14.22

Description  
grinding slab on grade  
prior to epoxy flooring.

Taken Date  
11/16/2022 at 09:55 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4478.JPG](#)



Week of 11.14.22

Description  
Brick piers restarted on  
North elevation.

Taken Date  
11/14/2022 at 09:15 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4469.JPG](#)





BUILD SOMETHING BETTER.

AVB Construction, LLC

Printed on Fri Nov 18, 2022 at 12:28 pm EST

Job #: AVB 21-014 Paw Paw Fire Station  
832 S Gremps St  
Paw Paw, Michigan 49079

Week of 11.14.22

Description  
quarry tile in progress in  
Kitchen.

Taken Date  
11/14/2022 at 09:11 am

Upload Date  
11/18/2022 at 11:57 am

Uploaded By  
Clay Stull

File Name  
[IMG\\_4467.JPG](#)

